Panel LP-21

Ckt	Description	Load (VA)	Load Type	Poles	Phase	Breaker	Wire Sz.	Material	Insulation	Conductors in Raceway	Length	Voltage	Notes
1	Corridor lighting	1350	noncontinuous	1	A	20 A	12 AWG	Cu	75	3	0.005	120	
2	Office lighting east	1500	noncontinuous	1	A	15	12 AWG	Cu	75	3	0.005	120	
3		1650	receptacle	1	B	20 A	12 AWG	Cu	75	3	0.005	120	description missing on the drawing
4	Office receptacles	1800	noncontinuous	1	B	15	12 AWG	Cu	75	3	0.005	120	
5	Meeting room	TBD	noncontinuous	1	C	20 A	12 AWG	Cu	75	3	0.005	120	load to be confirmed
6	Server rack	2100	receptacle	1	C	15	12 AWG	Cu	75	3	0.005	120	
7	Washroom lighting	2250	noncontinuous	1	A	20 A	12	Cu	75	3	0.005	120	size shown without a unit
8	Kitchen receptacles	2400	noncontinuous	1	A	15	12 AWG	Cu	75	3	0.005	120	
9	Mechanical room unit	2550	receptacle	1	B	20	12 AWG	Cu	75	8	0.005	120	bundled with the mechanical feeds
10	Storage lighting	2700	noncontinuous	1	B	15	12 AWG	Cu	75	3	0.005	120	
11	Reception	2850	noncontinuous	1	C	20 A	12 AWG	Cu	75	3	0.005	120	
12	Exit lighting	3000	receptacle	1	C	15	12 AWG	Cu	75	3	0.005	120	
13	Break room	3150	noncontinuous	1	A	20 A	12 AWG	Cu	75	3	0.005	120	
14	Copier	3300	noncontinuous	1	A	15	12 AWG	Cu	75	3	0.005	120	
15	Stair lighting	3450	receptacle	1	B	20 A	12 AWG	Cu	75	3	0.005	120	
16	Lobby lighting	3600	noncontinuous	1	B	15	12 AWG	Cu	75	3	0.005	120	
17	Office lighting west	3750	noncontinuous	1	C	20 A	12 AWG	Cu	75	3	0.005	120	
18	Exterior lighting	3900	receptacle	1	C	15	12 AWG	Cu	75	3	0.005	120	
19	SPARE		spare	1	A	20 A							
20	SPARE	1200	spare	1	A	20 A	12 AWG	Cu	75	3	0.005	120	spare shows a load

Panel	LP-22				
Ckt	Description	Load (VA)	Breaker	Poles	Wire Size
1	Corridor lighting	1350	20 A	1	12 AWG
2	Office lighting east	1500	15	1	12 AWG
4	Office receptacles	1800	15	1	12 AWG
6	Server rack	2100	15	1	12 AWG
8	Kitchen receptacles	2400	15	1	12 AWG
10	Storage lighting	2700	15	1	12 AWG

GENERAL NOTES

1. SAMPLE ONLY, NOT FOR CONSTRUCTION.

NORTH

SHEET NO.	E-501
REV	2
PROJECT	SAMPLE ONLY